Test Report
Rate of Spread of Prime Coat

Project Name	1. Improvement of drain at thirumenahalli village main road in ward no 05 byatarayanapura sub division.2) Improvement of road and drain at thirumenahalli junction to agrahara layout govt hospital in ward no05 byatarayanapura sub division 3)Improvement of roads and drain at chokkanahalli village main road cross road in ward no 05 byatarayanapura sub division 4) Improvement of roads and drain at markendeyanagara main road and cross roads in ward no 05 byatarayanapura sub division 5) Improvement of roads and drain at sriraj layout main road and cross road in ward no 05 byatarayanapura sub division 6) Improvement of roads and drain at kogilu surrounding in ward no 05 byatarayanapura sub division 7)Improvement of roads and drain at agrahara village cross roads in ward no 05 byatarayanapura sub division 8) Improvement of roads and drain at agrahara layout kallappa reddy main road in ward no 05 byatarayanapura sub division
Client	Executive Engineer Project Division Yelahanka Zone
Job No	MCTPL/BBMP/Project Division Yelahanka Zone /PMC/2017-2018/QR/P-9/2
Mix Type	Wet Mix Macadam
Contractor	Sri. S.K. CHANDRA
Location	At Site
Material	Bitumen
Sample No	3
Date	27-Apr-2018

Sl. No.	Determination	Unit	Test No 1		
			Longitudinal Distribution		
1	Size of Plate (mxn)	m^2	0.2x0.2	0.2x0.2	0.2x0.2
2	Area of the Plate (a)	m^2	0.04	0.04	0.04
3	Initial weight of the empty Plate (b)	kg	1.641	1.643	1.643
4	Final weight of plate after application of Tack Coat (c)	kg	1.653	1.656	1.651
5	Weight of Prime coat/ Tack Coat (d = c-b)	kg	0.012	0.013	0.008
6	Rate of spread (d/a)	kg / m^2	0.3	0.325	0.2
7	Average	kg / m^2	0.325		
8	Specified Limit	kg / m^2	Not less than 0.6 kg / m^2		

Results: Rate of Spread of Prime Coat / Tack Coat is: 0.325 kg / m2

Note:

i. The results indicated above are based on the tests carried out on the sample at site.

ii. The results relate only to the items tested.

iii. This test report should not be reproduced except in full, without written approval of this laboratory.

iv. Any query regarding the report must be reported immediately.

For Mecadez Core Technologies Private Limited

Authorised Signature

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Test Report
Rate of Spread of Prime Coat

Project Name	1. Improvement of drain at thirumenahalli village main road in ward no 05 byatarayanapura sub division.2) Improvement of road and drain at thirumenahalli junction to agrahara layout govt hospital in ward no05 byatarayanapura sub division 3)Improvement of roads and drain at chokkanahalli village main road cross road in ward no 05 byatarayanapura sub division 4) Improvement of roads and drain at markendeyanagara main road and cross roads in ward no 05 byatarayanapura sub division 5) Improvement of roads and drain at sriraj layout main road and cross road in ward no 05 byatarayanapura sub division 6) Improvement of roads and drain at kogilu surrounding in ward no 05 byatarayanapura sub division 7)Improvement of roads and drain at agrahara village cross roads in ward no 05 byatarayanapura sub division 8) Improvement of roads and drain at agrahara layout kallappa reddy main road in ward no 05 byatarayanapura sub division
Client	Executive Engineer Project Division Yelahanka Zone
Job No	MCTPL/BBMP/Project Division Yelahanka Zone /PMC/2017-2018/QR/P-9/2
Mix Type	Wet Mix Macadam
Contractor	Sri. S.K. CHANDRA
Location	At Site
Material	Bitumen
Sample No	4
Date	29-Apr-2018

Sl. No.	Determination	Unit	Test No 1		
			Longitudinal Distribution		
1	Size of Plate (mxn)	m^2	0.2x0.2	0.2x0.2	0.2x0.2
2	Area of the Plate (a)	m^2	0.04	0.04	0.04
3	Initial weight of the empty Plate (b)	kg	1.641	1.641	1.641
4	Final weight of plate after application of Tack Coat (c)	kg	1.654	1.656	1.649
5	Weight of Prime coat/ Tack Coat (d = c-b)	kg	0.013	0.015	0.008
6	Rate of spread (d/a)	kg / m^2	0.325	0.375	0.200
7	Average	kg / m^2	0.300		
8	Specified Limit	kg / m^2	Not less than 0.6 kg / m^2		

Results: Rate of Spread of Prime Coat / Tack Coat is: 0.300 kg / m2

Note:

i. The results indicated above are based on the tests carried out on the sample at site.

ii. The results relate only to the items tested.

iii. This test report should not be reproduced except in full, without written approval of this laboratory.

iv. Any query regarding the report must be reported immediately.

For Mecadez Core Technologies Private Limited

Authorised Signature

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Test Report
Rate of Spread of Prime Coat

Project Name	1. Improvement of drain at thirumenahalli village main road in ward no 05 byatarayanapura sub division.2) Improvement of road and drain at thirumenahalli junction to agrahara layout govt hospital in ward no05 byatarayanapura sub division 3)Improvement of roads and drain at chokkanahalli village main road cross road in ward no 05 byatarayanapura sub division 4) Improvement of roads and drain at markendeyanagara main road and cross roads in ward no 05 byatarayanapura sub division 5) Improvement of roads and drain at sriraj layout main road and cross road in ward no 05 byatarayanapura sub division 6) Improvement of roads and drain at kogilu surrounding in ward no 05 byatarayanapura sub division 7)Improvement of roads and drain at agrahara village cross roads in ward no 05 byatarayanapura sub division 8) Improvement of roads and drain at agrahara layout kallappa reddy main road in ward no 05 byatarayanapura sub division
Client	Executive Engineer Project Division Yelahanka Zone
Job No	MCTPL/BBMP/Project Division Yelahanka Zone /PMC/2017-2018/QR/P-9/2
Mix Type	Wet Mix Macadam
Contractor	Sri. S.K. CHANDRA
Location	At Site
Material	Bitumen
Sample No	5
Date	29-Apr-2018

Sl. No.	Determination	Unit	Test No 1		
			Longitudinal Distribution		
1	Size of Plate (mxn)	m^2	0.2x0.2	0.2x0.2	0.2x0.2
2	Area of the Plate (a)	m^2	0.04	0.04	0.04
3	Initial weight of the empty Plate (b)	kg	1.641	1.641	1.641
4	Final weight of plate after application of Tack Coat (c)	kg	1.652	1.658	1.653
5	Weight of Prime coat/ Tack Coat (d = c-b)	kg	0.011	0.017	0.012
6	Rate of spread (d/a)	kg / m^2	0.275	0.425	0.300
7	Average	kg / m^2	0.333		
8	Specified Limit	kg / m^2	Not less than 0.6 kg / m^2		

Results: Rate of Spread of Prime Coat / Tack Coat is: 0.333 kg / m2

Note:

i. The results indicated above are based on the tests carried out on the sample at site.

ii. The results relate only to the items tested.

iii. This test report should not be reproduced except in full, without written approval of this laboratory.

iv. Any query regarding the report must be reported immediately.

For Mecadez Core Technologies Private Limited

Authorised Signature

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Test Report
Rate of Spread of Prime Coat

Project Name	1. Improvement of drain at thirumenahalli village main road in ward no 05 byatarayanapura sub division.2) Improvement of road and drain at thirumenahalli junction to agrahara layout govt hospital in ward no05 byatarayanapura sub division 3)Improvement of roads and drain at chokkanahalli village main road cross road in ward no 05 byatarayanapura sub division 4) Improvement of roads and drain at markendeyanagara main road and cross roads in ward no 05 byatarayanapura sub division 5) Improvement of roads and drain at sriraj layout main road and cross road in ward no 05 byatarayanapura sub division 6) Improvement of roads and drain at kogilu surrounding in ward no 05 byatarayanapura sub division 7)Improvement of roads and drain at agrahara village cross roads in ward no 05 byatarayanapura sub division 8) Improvement of roads and drain at agrahara layout kallappa reddy main road in ward no 05 byatarayanapura sub division
Client	Executive Engineer Project Division Yelahanka Zone
Job No	MCTPL/BBMP/Project Division Yelahanka Zone /PMC/2017-2018/QR/P-9/2
Mix Type	Wet Mix Macadam
Contractor	Sri. S.K. CHANDRA
Location	At Site
Material	Bitumen
Sample No	6
Date	29-Apr-2018

Sl. No.	Determination	Unit	Test No 1		
			Longitudinal Distribution		
1	Size of Plate (mxn)	m^2	0.2x0.2	0.2x0.2	0.2x0.2
2	Area of the Plate (a)	m^2	0.04	0.04	0.04
3	Initial weight of the empty Plate (b)	kg	1.641	1.641	1.641
4	Final weight of plate after application of Tack Coat (c)	kg	1.655	1.657	1.648
5	Weight of Prime coat/ Tack Coat (d = c-b)	kg	0.014	0.016	0.007
6	Rate of spread (d/a)	kg / m^2	0.35	0.4	0.175
7	Average	kg / m^2	0.308		
8	Specified Limit	kg / m^2	Not less than 0.6 kg / m^2		

Results: Rate of Spread of Prime Coat / Tack Coat is: 0.308 kg / m2

Note:

i. The results indicated above are based on the tests carried out on the sample at site.

ii. The results relate only to the items tested.

iii. This test report should not be reproduced except in full, without written approval of this laboratory.

iv. Any query regarding the report must be reported immediately.

For Mecadez Core Technologies Private Limited

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Authorised Signature

Test Report
Aggregate Impact Value

Project Name	1. Improvement of drain at thirumenahalli village main road in ward no 05 byatarayanapura sub division.2) Improvement of road and drain at thirumenahalli junction to agrahara layout govt hospital in ward no05 byatarayanapura sub division 3)Improvement of roads and drain at chokkanahalli village main road cross road in ward no 05 byatarayanapura sub division 4) Improvement of roads and drain at markendeyanagara main road and cross roads in ward no 05 byatarayanapura sub division 5) Improvement of roads and drain at sriraj layout main road and cross road in ward no 05 byatarayanapura sub division 6) Improvement of roads and drain at kogilu surrounding in ward no 05 byatarayanapura sub division 7)Improvement of roads and drain at agrahara village cross roads in ward no 05 byatarayanapura sub division 8) Improvement of roads and drain at agrahara layout kallappa reddy main road in ward no 05 byatarayanapura sub division
Client	Executive Engineer Project Division Yelahanka Zone
Job No	MCTPL/BBMP/Project Division Yelahanka Zone /PMC/2017-2018/QR/P-9/2
Mix Type	Wet Mix Macadam
Contractor	Sri. S.K. CHANDRA
Material	Coarse Aggregate
Test Method	IS : 2386 (Part - 4) 1963 & Specification for Road & Bridge Works, MORT&H, Rev. V.
Location	At Site
Sample No	1
Date	25-Apr-2018

Sl. No.	Determination	Unit	Trails	
1	Weight of empty cylinder, w1	gm	960	960
2	Weight of container filled with Aggregate, w2	gm	1314	1311
3	Weight of the Aggregate before compaction, (w2 - w1) = w3	gm	354	351
4	Weight of the sample passing through 2.36 mm IS sieves after Impact, w4	gm	83	82
5	Weight of the sample retained on 2.36 mm IS sieve after Impact, w5	gm	271	269
6	Aggregate Impact Value (w4 / w3)x100	%	23.45	23.36
7	Specified Limit	%	30	

Results: Average Aggregate Impact Value: **23.41** %

Note:

i. The results indicated above are based on the tests carried out on the sample at site.

ii. The results relate only to the items tested.

iii. This test report should not be reproduced except in full, without written approval of this laboratory.

iv. Any query regarding the report must be reported immediately.

For Mecadez Core Technologies Private Limited

Authorised Signature

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Test Report
Aggregate Particle Shape

Project Name	1. Improvement of drain at thirumenahalli village main road in ward no 05 byatarayanapura sub division.2) Improvement of road and drain at thirumenahalli junction to agrahara layout govt hospital in ward no05 byatarayanapura sub division 3)Improvement of roads and drain at chokkanahalli village main road cross road in ward no 05 byatarayanapura sub division 4) Improvement of roads and drain at markendeyanagara main road and cross roads in ward no 05 byatarayanapura sub division 5) Improvement of roads and drain at sriraj layout main road and cross road in ward no 05 byatarayanapura sub division 6) Improvement of roads and drain at kogilu surrounding in ward no 05 byatarayanapura sub division 7)Improvement of roads and drain at agrahara village cross roads in ward no 05 byatarayanapura sub division 8) Improvement of roads and drain at agrahara layout kallappa reddy main road in ward no 05 byatarayanapura sub division
Client	Executive Engineer Project Division Yelahanka Zone
Job No	MCTPL/BBMP/Project Division Yelahanka Zone /PMC/2017-2018/QR/P-9/2
Mix Type	Wet Mix Macadam
Contractor	Sri. S.K. CHANDRA
Test Method	IS : 2386 (Part - 1) 1963 & Specification for Road & Bridge Works, MORT&H, Rev. V.
Location	At site
Material	Coarse Aggregates
Sample No	1
Date	25-Apr-2018

I.S. Sieves Size		Weight of Retained Sample on Each Sieve (minimum 200 Pieces) (gm)	Flakiness Index		Elongation Index	
Passing through IS Sieves (mm)	Retained on IS Sieves (mm)		Thickness Gauge	Weight of Aggregates in each fraction passing on thickness gauges (gm)	Length Gauge	Weight of Aggregates in Fraction retained on length gauges (gm)
63	50	0	33.9	0	-	0
50	40	0	27	0	81	0
40	25	25	19.5	0	58.5	0
31.5	25	35	16.95	0	-	0
25	20	1554	13.5	234	40.5	252
20	16	1442	10.8	121	32.4	148
16	12.5	956	8.55	151	25.6	158
12.5	10	461	6.75	63	20.2	69
10	6.3	232	4.89	54	14.7	61
	SW	4705	SWf	623	SWe	688

Flakiness Index 13.24 %

Elongation Index 14.62 %

Combined Flakiness and Elongation Indices : 27.86 %

Comments: Maximum allowable Combined Flakiness and Elongation Indices for WMM is 35%

Note:

i. The results indicated above are based on the tests carried out on the sample at site.
ii. The results relate only to the items tested.
iii. This test report should not be reproduced except in full, without written approval of this laboratory.
iv. Any query regarding the report must be reported immediately.

For Mecadez Core Technologies Private Limited

Authorised Signatory

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Test Report
Aggregate Particle Shape

Project Name	1. Improvement of drain at thirumenahalli village main road in ward no 05 byatarayanapura sub division.2) Improvement of road and drain at thirumenahalli junction to agrahara layout govt hospital in ward no05 byatarayanapura sub division 3)Improvement of roads and drain at chokkanahalli village main road cross road in ward no 05 byatarayanapura sub division 4) Improvement of roads and drain at markendeyanagara main road and cross roads in ward no 05 byatarayanapura sub division 5) Improvement of roads and drain at sriraj layout main road and cross road in ward no 05 byatarayanapura sub division 6) Improvement of roads and drain at kogilu surrounding in ward no 05 byatarayanapura sub division 7)Improvement of roads and drain at agrahara village cross roads in ward no 05 byatarayanapura sub division 8) Improvement of roads and drain at agrahara layout kallappa reddy main road in ward no 05 byatarayanapura sub division
Client	Executive Engineer Project Division Yelahanka Zone
Job No	MCTPL/BBMP/Project Division Yelahanka Zone /PMC/2017-2018/QR/P-9/2
Mix Type	Wet Mix Macadam
Contractor	Sri. S.K. CHANDRA
Test Method	IS : 2386 (Part - 1) 1963 & Specification for Road & Bridge Works, MORT&H, Rev. V.
Location	At site
Material	Coarse Aggregates
Sample No	2
Date	27-Apr-2018

I.S. Sieves Size		Weight of Retained Sample on Each Sieve (minimum 200 Pieces) (gm)	Flakiness Index		Elongation Index	
Passing through IS Sieves (mm)	Retained on IS Sieves (mm)		Thickness Gauge	Weight of Aggregates in each fraction passing on thickness gauges (gm)	Length Gauge	Weight of Aggregates in Fraction retained on length gauges (gm)
63	50	0	33.9	0	-	0
50	40	0	27	0	81	0
40	25	27	19.5	0	58.5	0
31.5	25	37	16.95	0	-	0
25	20	1564	13.5	244	40.5	262
20	16	1430	10.8	109	32.4	136
16	12.5	966	8.55	161	25.6	168
12.5	10	471	6.75	73	20.2	79
10	6.3	242	4.89	64	14.7	71
	SW	4737	SWf	651	SWe	716

Flakiness Index 13.74 %
Elongation Index 15.12 %
Combined Flakiness and Elongation Indices : 28.86 %
Comments: Maximum allowable Combined Flakiness and Elongation Indices for WMM is 35%

Note:

i. The results indicated above are based on the tests carried out on the sample at site.
ii. The results relate only to the items tested.
iii. This test report should not be reproduced except in full, without written approval of this laboratory.
iv. Any query regarding the report must be reported immediately.

For Mecadez Core Technologies Private Limited

Authorised Signature

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Test Report

Aggregate Gradation

Project Name	1. Improvement of drain at thirumenahalli village main road in ward no 05 byatarayanapura sub division.2) Improvement of road and drain at thirumenahalli junction to agrahara layout govt hospital in ward no05 byatarayanapura sub division 3)Improvement of roads and drain at chokkanahalli village main road cross road in ward no 05 byatarayanapura sub division 4) Improvement of roads and drain at markendeyanagara main road and cross roads in ward no 05 byatarayanapura sub division 5) Improvement of roads and drain at sriraj layout main road and cross road in ward no 05 byatarayanapura sub division 6) Improvement of roads and drain at kogilu surrounding in ward no 05 byatarayanapura sub division 7)Improvement of roads and drain at agrahara village cross roads in ward no 05 byatarayanapura sub division 8) Improvement of roads and drain at agrahara layout kallappa reddy main road in ward no 05 byatarayanapura sub division
Client	Executive Engineer Project Division Yelahanka Zone
Job No	MCTPL/BBMP/Project Division Yelahanka Zone /PMC/2017-2018/QR/P-9/2
Mix Type	Wet Mix Macadam
Contractor	Sri. S.K. CHANDRA
Test Method	IS : 2386 (Part - 1) 1963 & Specification for Road & Bridge Works, MORT&H, Rev. V.
Location	Wet Mix Plant
Material	Coarse Aggregates
Sample No	1
Date	25-Apr-2018

Weight of Sample: 4000 gms

Sl. No.	I.S. Sieve size (mm)	Weight Retained (gm)	Percentage of weight Retained (%)	Cumulative Percentage of weight retained	Cumulative % of Passing		Remarks
					Test Result	Gradation Limits as per MORT&H	
1	53	0	0	0	100	100	Gradation satisfies the MORT&H Specification for Wet Mix macadam
2	45	101	2.53	2.53	97.47	95-100	
3	22.4	1103	27.58	30.11	69.89	60-80	
4	11.2	803	20.08	50.19	49.81	40-60	
5	4.75	713	17.83	68.02	31.98	25-40	
6	2.36	405	10.13	78.15	21.85	15-30	
7	0.06	302	7.55	85.7	14.3	(8-22)	
8	0.075	441	11.03	96.73	3.27	0-5	

Note:

i. The results indicated above are based on the tests carried out on the sample at site.

ii. The results relate only to the items tested.

iii. This test report should not be reproduced except in full, without written approval of this laboratory.

iv. Any query regarding the report must be reported immediately.

For Mecadez Core Technologies Private Limited

Authorised Signature

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Test Report
Aggregate Gradation

Project Name	1. Improvement of drain at thirumenahalli village main road in ward no 05 byatarayanapura sub division.2) Improvement of road and drain at thirumenahalli junction to agrahara layout govt hospital in ward no05 byatarayanapura sub division 3)Improvement of roads and drain at chokkanahalli village main road cross road in ward no 05 byatarayanapura sub division 4) Improvement of roads and drain at markendeyanagara main road and cross roads in ward no 05 byatarayanapura sub division 5) Improvement of roads and drain at sriraj layout main road and cross road in ward no 05 byatarayanapura sub division 6) Improvement of roads and drain at kogilu surrounding in ward no 05 byatarayanapura sub division 7)Improvement of roads and drain at agrahara village cross roads in ward no 05 byatarayanapura sub division 8) Improvement of roads and drain at agrahara layout kallappa reddy main road in ward no 05 byatarayanapura sub division
Client	Executive Engineer Project Division Yelahanka Zone
Job No	MCTPL/BBMP/Project Division Yelahanka Zone /PMC/2017-2018/QR/P-9/2
Mix Type	Wet Mix Macadam
Contractor	Sri. S.K. CHANDRA
Test Method	IS : 2386 (Part - 1) 1963 & Specification for Road & Bridge Works, MORT&H, Rev. V.
Location	Wet Mix Plant
Material	Coarse Aggregates
Sample No	2
Date	25-Apr-2018

Weight of Sample: 4000 gms

Sl. No.	I.S. Sieve size (mm)	Weight Retained (gm)	Percentage of weight Retained (%)	Cumulative Percentage of weight retained	Cumulative % of Passing		Remarks
					Test Result	Gradation Limits as per MORT&H	
1	53	0	0	0	100	100	Gradation satisfies the MORT&H Specification for Wet Mix macadam
2	45	101.5	2.54	2.54	97.46	95-100	
3	22.4	1103.5	27.59	30.13	69.87	60-80	
4	11.2	803.5	20.09	50.22	49.78	40-60	
5	4.75	713.5	17.84	68.06	31.94	25-40	
6	2.36	405.5	10.14	78.2	21.8	15-30	
7	0.06	302.5	7.56	85.76	14.24	(8-22)	
8	0.075	441.5	11.04	96.8	3.2	0-5	

Note:

i. The results indicated above are based on the tests carried out on the sample at site.

ii. The results relate only to the items tested.

iii. This test report should not be reproduced except in full, without written approval of this laboratory.

iv. Any query regarding the report must be reported immediately.

For Mecadez Core Technologies Private Limited

Authorised Signature

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Test Report
Aggregate Gradation

Project Name	1. Improvement of drain at thirumenahalli village main road in ward no 05 byatarayanapura sub division.2) Improvement of road and drain at thirumenahalli junction to agrahara layout govt hospital in ward no05 byatarayanapura sub division 3)Improvement of roads and drain at chokkanahalli village main road cross road in ward no 05 byatarayanapura sub division 4) Improvement of roads and drain at markendeyanagara main road and cross roads in ward no 05 byatarayanapura sub division 5) Improvement of roads and drain at sriraj layout main road and cross road in ward no 05 byatarayanapura sub division 6) Improvement of roads and drain at kogilu surrounding in ward no 05 byatarayanapura sub division 7)Improvement of roads and drain at agrahara village cross roads in ward no 05 byatarayanapura sub division 8) Improvement of roads and drain at agrahara layout kallappa reddy main road in ward no 05 byatarayanapura sub division
Client	Executive Engineer Project Division Yelahanka Zone
Job No	MCTPL/BBMP/Project Division Yelahanka Zone /PMC/2017-2018/QR/P-9/2
Mix Type	Wet Mix Macadam
Contractor	Sri. S.K. CHANDRA
Test Method	IS : 2386 (Part - 1) 1963 & Specification for Road & Bridge Works, MORT&H, Rev. V.
Location	Wet Mix Plant
Material	Coarse Aggregates
Sample No	3
Date	27-Apr-2018

Weight of Sample: 4000 gms

Sl. No.	I.S. Sieve size (mm)	Weight Retained (gm)	Percentage of weight Retained (%)	Cumulative Percentage of weight retained	Cumulative % of Passing		Remarks
					Test Result	Gradation Limits as per MORT&H	
1	53	0	0	0	100	100	Gradation satisfies the MORT&H Specification for Wet Mix macadam
2	45	103	2.58	2.58	97.42	95-100	
3	22.4	1105	27.63	30.21	69.79	60-80	
4	11.2	805	20.13	50.34	49.66	40-60	
5	4.75	715	17.88	68.22	31.78	25-40	
6	2.36	407	10.18	78.4	21.6	15-30	
7	0.06	304	7.6	86	14	(8-22)	
8	0.075	443	11.08	97.08	2.92	0-5	

Note:

i. The results indicated above are based on the tests carried out on the sample at site.

ii. The results relate only to the items tested.

iii. This test report should not be reproduced except in full, without written approval of this laboratory.

iv. Any query regarding the report must be reported immediately.

For Mecadez Core Technologies Private Limited

Authorised Signature

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore